

Monitoring Report

Visit Date	21-10-2016
Report Submitted	18-11-2016

- 1). **Name of Project:** RCC Bridge at Tatta Pani (116 m)
- 2). **Sector:** Foreign Aid
- 3). **Sub-Sector:** MSRIP
- 4). **Unique Ref. No:** FFP: 260
- 5). **Location:** Dist. Kotli

District	Tehsil	Constituency	Village/Town Committee
Kotli	Kotli		

- 6). **Status:**

On-Going		Completed
Original	Revised ✓	Yes

- 7). (a) **Time Line:**

As per PC-I			Approved Duration of Project (Months)	As per Admin Approval	
	Date of Approval	Date of Completion		Start Date	Completion Date
		06/2017			
Actual	2005				
Revised	2011				

- (b) **Time Overrun:** **Yes**

- 8). **Cost:**

	Actual	1 st Revised	2 nd Revised
Amount	93.809	159.000	
Date	2005	2011	

- (b) **Reasons if funds are not released:**

Delayed revision by ECNEC in 2011.

(9). **Financial Progress in terms of %: 83%**

10). **Physical Progress in terms of %: 85%**

11) Findings:

- i. 02 girders of central span have been launched and remaining 06 should be done within 1.5 month time.
- ii. Scope of the bridge must be completed by June 2017 for which full allocation has been earmarked in CFY.



12). Recommendations/ required action to be taken by the department.

Pace of work should be improved by taking simultaneously activities.

13). Category: (Please mark one as per the findings/recommendations).

Activities as per PC-I	Very Good	Good	Satisfactory	Poor
			Yes	

14). Supervision of Work:

Name of officer responsible for	Zeeshan Mumtaz
Designation	Executive Engineer PWD Highway Division Kotli
Full time/Additional Charge	Full Time

15). Reporting Team (P&DD)

Name	Designation	Signature	Date
Engr. Abrar Haider Gardezi	Director Technical P&DD		18-11-2016