

## Monitoring Report

Visit Date	22-10-2016
Report Submitted	18-11-2016

- 1). **Name of Project:** Samrore Pothi Gali Road Part-I
- 2). **Sector:** Foreign Aid Section
- 3). **Sub-Sector:** MSRIP
- 4). **Unique Ref. No:** FFP: 260
- 5). **Location:** District Kotli

District	Tehsil	Constituency	Village/Town Committee
Kotli	Kotli		

- 6). **Status:**

On-Going		Completed
Original	Revised ✓	No

- 7). (a) **Time Line:**

As per PC-I			Approved Duration of Project (Months)	As per Admin Approval	
Actual	Date of Approval	Date of Completion		Start Date	Completion Date
		06/2017			
	2005				
Revised	2011				

- (b) **Time Overrun:** **Yes**

- 8). **Cost:**

Amount	Actual	1 <sup>st</sup> Revised	2 <sup>nd</sup> Revised
	119.873	130.392	
Date			

- (b) **Reasons if funds are not released:**

Delayed revision by ECNEC in 2011.

(9). **Financial Progress in terms of %: 95%**

10). **Physical Progress in terms of %: 95%**

**11) Findings:**

- i. Although the 1.5 km portion of this road has been carpeted in the FY 2016-17 but still pace of work is required to be improved.
- ii. At the moment, during the visit work was observed stopped and required to be resumed immediately.



**12). Recommendations/ required action to be taken by the department.**

Work should be immediately resumed so that remaining portion could be completed by June 2017.

**13). Category: (Please mark one as per the findings/recommendations).**

Activities as per PC-I	Very Good	Good	Satisfactory	Poor
			Yes	

**14). Supervision of Work:**

Name of officer responsible for	Zeeshan Mumtaz
Designation	Executive Engineer PWD Highway Division Kotli
Full time/Additional Charge	Full Time

**15). Reporting team (P&DD):**

Name	Designation	Signature	Date
Engr. Abrar Haider Gardezi	Director Technical P&DD		18-11-2016