ADP 2008-09 District Sudnoti

PUBLIC SECTOR DEVELOPMENT PROGRAMME 2008-09, AZAD JAMMU & KASHMIR

SECTOR: Transport and Communication (North)

SUB-SECTOR: Upgradation/Rehabilitation of existing double lane roads (North)

(Rupees in Million)

| | | | Date of First | Approved(| Rev.)/Estimate | d Cost | | Financial | Progress | | Allo | ocation 2008- | 09 | Progress in | %age terms |
|----------------------------|-------------|---|--|-----------|--------------------|----------------------------|-----------------------------------|---------------------------------|----------------------------------|---|-------|-----------------|-------------------------|--------------------|--------------------------|
| Unique Reference No. | Ser. No. | Name of the Project with Status & Location | Approval/ Completion as per last PC-1 | Total | FEC Own Res. | Foreign Aid (Credit) | Expenditure upto June, 2007 | Budget Estimates, 2007-08 | Revised Estimates, 2007-08 | Expected Expenditure upto June, 2008 | Total | FEC Own Res. | Foreign Aid (Credit) | upto June, 2008 | Expected upto June, 2009 |
| 0 | 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 13 | 14 | 15 |
| ONGOING | PROJE | стѕ | | | | | | | | | | | | | |
| T&CN 421 | 3 | Up-gradation & Recond. of Palandri-Trarkhel- | 29-Jan-00 | 49.850 | 0.000 | 0.000 | 188.118 | 0.000 | 0.000 | 188.118 | 0.001 | 0.000 | 0.000 | 100% | 100% |
| | | Hajira Road 52 km Distt. Poonch/Sudhnoti. | 30-Jun-05 | 188.119 | | | | | | | | | | | |
| | | | | Revised | | | | | | | | | | | |

PUBLIC SECTOR DEVELOPMENT PROGRAMME 2008-09, AZAD JAMMU & KASHMIR

SECTOR: Transport and Communication (North)

SUB-SECTOR: Improvement, Rehabilitation & Construction of Major Roads (North)

(Rupees in Million)

| Unique | | | Date of First Approval/ | Approved(| Rev.)/Estimate | d Cost | | Financial | Progress | | Alle | ocation 2008 | -09 | Progress in | %age terms |
|------------------|-------------|---|-----------------------------|-----------------------------|--------------------|----------------------------|-----------------------------------|-----------|----------------------------------|---|-------|-----------------|-------------------------|--------------------|--------------------------------|
| Reference No. | Ser. No. | Name of the Project with Status & Location | Completion as per last PC-1 | Total | FEC Own Res. | Foreign Aid (Credit) | Expenditure upto June, 2007 | 0 | Revised Estimates, 2007-08 | Expected Expenditure upto June, 2008 | Total | FEC Own Res. | Foreign Aid (Credit) | upto June, 2008 | Expected upto June, 2009 |
| 0 | 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 13 | 14 | 15 |
| ONGOING | PROJE | стѕ | | | | | | | | | | | | | |
| T&CN 23 | | Recond. of remainig portion Sawa-Mang Road length 24.88 km District Poonch/Sudhnuti | 30-May-03 30-Jul-06 | 24.434 112.000 U.Rev. | 0.000 | 0.000 | 15.744 | 0.000 | 1.981 | 17.725 | 5.000 | 0.000 | 0.000 | 16% | 20% |

PUBLIC SECTOR DEVELOPMENT PROGRAMME 2008-09, AZAD JAMMU & KASHMIR

SECTOR: Transport and Communication (North)

SUB-SECTOR: Improvement, Rehabilitation & Construction of Major Roads (North)

(Rupees in Million)

| Llaigu | | | | Date of First | Approved(| Rev.)/Estimate | d Cost | | Financial | Progress | | Alle | ocation 2008- | -09 | Progress in | %age terms |
|-------------------------|--------|------------|---|--|-----------------------------|--------------------|----------------------------|-----------------------------|-----------|----------------------------------|---|-------|-----------------|-------------------------|--------------------|--------------------------|
| Uniqu Referen No. | nce Se | er. Io. | Name of the Project with Status & Location | Approval/ Completion as per last PC-1 | Total | FEC Own Res. | Foreign Aid (Credit) | Expenditure upto June, 2007 | 0 | Revised Estimates, 2007-08 | Expected Expenditure upto June, 2008 | Total | FEC Own Res. | Foreign Aid (Credit) | upto June, 2008 | Expected upto June, 2009 |
| 0 | | 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 13 | 14 | 15 |
| T&CN 5 | 50 1 | | Constt. of Double Lane Metalled Road Pallandari Bypass length 7.5 Km. Distt. Sudhnuti | 16-Jan-01 16-Jan-02 | 39.863 100.000 U.Rev. | 0.000 | 0.000 | 37.300 | 0.900 | 0.100 | 37.400 | 8.000 | 0.000 | 0.000 | 37% | 45% |

PUBLIC SECTOR DEVELOPMENT PROGRAMME 2008-09, AZAD JAMMU & KASHMIR

SECTOR: Transport and Communication (North)

SUB-SECTOR: Improvement, Rehabilitation & Construction of Major Roads (North)

| | | | • | | | | | · | | | | | | | |
|----------------------------|-------------|---|--|----------------------------|--------------------|----------------------------|-----------------------------|---------------------------------|----------------------------------|---|-------|-----------------|-------------------------|--------------------|--------------------------|
| | | | Date of First | Approved(| Rev.)/Estimate | ed Cost | | Financial | Progress | | All | ocation 2008 | -09 | Progress in | %age terms |
| Unique Reference No. | Ser. No. | Name of the Project with Status & Location | Approval/ Completion as per last PC-1 | Total | FEC Own Res. | Foreign Aid (Credit) | Expenditure upto June, 2007 | Budget Estimates, 2007-08 | Revised Estimates, 2007-08 | Expected Expenditure upto June, 2008 | Total | FEC Own Res. | Foreign Aid (Credit) | upto June, 2008 | Expected upto June, 2009 |
| 0 | 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 13 | 14 | 15 |
| T&CN 165 | | Constt. of Sawa Gajan Road Length 15.6 Km Distt. Sudhanoti | 30-Apr-04 15-Apr-07 | 30.669 32.570 U.Rev. | 0.000 | 0.000 | 27.879 | 4.690 | 4.290 | 32.169 | 0.001 | 0.000 | 0.000 | 99% | 99% |
| T&CN 227 | 24 | Purchase of Land & Misc. expenses of Constt. of Ring Road Sudhnoti length 10.46 | 16-Jun-04 30-Jun-06 | 33.824 | 0.000 | 0.000 | 10.402 | 5.000 | 1.100 | 11.502 | 9.003 | 0.000 | 0.000 | 34% | 61% |

PUBLIC SECTOR DEVELOPMENT PROGRAMME 2008-09, AZAD JAMMU & KASHMIR

SECTOR: Transport and Communication (North)

Km, Distt. Sudhnoti.

SUB-SECTOR: Improvement, Rehabilitation & Construction of Major Roads (North) (Rupees in Million)

(Rupees in Million)

| | | | Date of First | Approved(| Rev.)/Estimate | d Cost | | Financial | Progress | | Allo | ocation 2008- | -09 | Progress in | %age terms |
|----------------------------|-------------|---|--|-----------|--------------------|----------------------------|-----------------------------------|---------------------------------|----------------------------------|---|-------|-----------------|-------------------------|--------------------|--------------------------|
| Unique Reference No. | Ser. No. | Name of the Project with Status & Location | Approval/ Completion as per last PC-1 | Total | FEC Own Res. | Foreign Aid (Credit) | Expenditure upto June, 2007 | Budget Estimates, 2007-08 | Revised Estimates, 2007-08 | Expected Expenditure upto June, 2008 | Total | FEC Own Res. | Foreign Aid (Credit) | upto June, 2008 | Expected upto June, 2009 |
| 0 | 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 13 | 14 | 15 |
| Γ&CN 285 | 32 | Recond. of Internal City Roads Pallandri Length 19 km Distt. Sudhnoti. | 09-May-06 30-Jun-08 | 107.393 | 0.000 | 0.000 | 18.805 | 1.664 | 1.661 | 20.466 | 8.000 | 0.000 | 0.000 | 19% | 27% |

PUBLIC SECTOR DEVELOPMENT PROGRAMME 2008-09, AZAD JAMMU & KASHMIR

SECTOR: Transport and Communication (North)

SUB-SECTOR: Link Roads (North) (Rupees in Million)

| | | | Date of First | Approved(| Rev.)/Estimate | d Cost | | Financial | Progress | | Alle | ocation 2008 | -09 | Progress in | %age terms |
|----------------------------|-------------|--|--|-----------|--------------------|----------------------------|-----------------------------|---------------------------------|----------------------------------|---|--------|-----------------|-------------------------|--------------------|--------------------------|
| Unique Reference No. | Ser. No. | Name of the Project with Status & Location | Approval/ Completion as per last PC-1 | Total | FEC Own Res. | Foreign Aid (Credit) | Expenditure upto June, 2007 | Budget Estimates, 2007-08 | Revised Estimates, 2007-08 | Expected Expenditure upto June, 2008 | Total | FEC Own Res. | Foreign Aid (Credit) | upto June, 2008 | Expected upto June, 2009 |
| 0 | 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 13 | 14 | 15 |
| T&CN 142 | | Improvement & Metalling of Link Roads Phase IV Length 15 Km LA-21 (Pallandri) Distt. Sudhnoti. | 09-May-06 09-May-10 | 76.097 | 0.000 | 0.000 | 19.000 | 7.427 | 27.418 | 46.418 | 15.000 | 0.000 | 0.000 | 61% | 81% |
| T&CN 144 | - | Improvement & Metalling of Link Roads Phase IV Length 15 Km LA-22 (Baloach) Distt. Sudhnoti. | 09-May-06 09-May-10 | 78.165 | 0.000 | 0.000 | 21.911 | 10.000 | 35.900 | 57.811 | 15.000 | 0.000 | 0.000 | 74% | 93% |

PUBLIC SECTOR DEVELOPMENT PROGRAMME 2008-09, AZAD JAMMU & KASHMIR

SECTOR: Transport and Communication (North)

SUB-SECTOR: Link Roads (North) (Rupees in Million)

| | | | | Date of First | Approved(| Rev.)/Estimate | d Cost | | Financial | Progress | | Allo | ocation 2008 | -09 | Progress in | %age terms |
|----------------------|------|-------------|---|--|-----------------------------|--------------------|----------------------------|-----------------------------|---------------------------------|----------------------------------|---|-------|-----------------|-------------------------|--------------------|--------------------------|
| Unic Refere No | ence | Ser. No. | Name of the Project with Status & Location | Approval/ Completion as per last PC-1 | Total | FEC Own Res. | Foreign Aid (Credit) | Expenditure upto June, 2007 | Budget Estimates, 2007-08 | Revised Estimates, 2007-08 | Expected Expenditure upto June, 2008 | Total | FEC Own Res. | Foreign Aid (Credit) | upto June, 2008 | Expected upto June, 2009 |
| 0 | | 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 13 | 14 | 15 |
| T&CN | 145 | | Imp., & Mett. of Khrand-Nalian Road Length 5.15 Km Distt. Sudhnoti | 11-Jan-04 11-Jan-06 | 12.508 14.294 15% Ex. | 0.000 | 0.000 | 12.508 | 0.000 | 1.000 | 13.508 | 0.786 | 0.000 | 0.000 | 95% | 100% |
| T&CN | 152 | | Consrtuction of Kahala Baloach Colonel Hidayat Khan Road Length 5 Km Distt. Sudhnoti. | 31-May-06 30-Jun-09 | 39.447 | 0.000 | 0.000 | 0.501 | 1.000 | 9.000 | 9.501 | 9.000 | 0.000 | 0.000 | 24% | 47% |
| T&CN | 153 | | Improvement & Metalling of Sarlay Sarhat Pattan Sher Khan Road Length 5 Km Distt. Sudhnoti. | 31-May-04 30-Jun-09 | 39.997 | 0.000 | 0.000 | 0.501 | 1.000 | 3.500 | 4.001 | 9.104 | 0.000 | 0.000 | 10% | 33% |

PUBLIC SECTOR DEVELOPMENT PROGRAMME 2008-09, AZAD JAMMU & KASHMIR

SECTOR: Transport and Communication (North)

SUB-SECTOR: Link Roads (North) (Rupees in Million)

| Union | | | Date of First | Approved(| Rev.)/Estimate | d Cost | | Financial | Progress | | Alle | ocation 2008 | -09 | Progress in | %age terms |
|----------------------------|-------------|---|--|-----------|--------------------|----------------------------|-----------------------------------|---------------------------------|----------------------------------|---|-------|-----------------|-------------------------|--------------------|--------------------------|
| Unique Reference No. | Ser. No. | Name of the Project with Status & Location | Approval/ Completion as per last PC-1 | Total | FEC Own Res. | Foreign Aid (Credit) | Expenditure upto June, 2007 | Budget Estimates, 2007-08 | Revised Estimates, 2007-08 | Expected Expenditure upto June, 2008 | Total | FEC Own Res. | Foreign Aid (Credit) | upto June, 2008 | Expected upto June, 2009 |
| 0 | 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 13 | 14 | 15 |
| T&CN 212 | 55 | Imp; & Mett; of link road lenght 15 Km Phase- III, LA-21 (Pallandri) District Sudhnuti | 09-Jun-04 09-Jun-06 | 46.644 | 0.000 | 0.000 | 45.644 | 1.499 | 0.999 | 46.643 | 0.001 | 0.000 | 0.000 | 100% | 100% |
| T&CN 213 | 56 | Imp; & Mett; of link road lenght 15.5 Km Phase-III, LA-22 (Baloach) District Sudhnuti | 09-Jun-04 09-Jun-06 | 44.269 | 0.000 | 0.000 | 36.476 | 8.493 | 3.993 | 40.469 | 3.800 | 0.000 | 0.000 | 91% | 100% |

PUBLIC SECTOR DEVELOPMENT PROGRAMME 2008-09, AZAD JAMMU & KASHMIR

SECTOR: Transport and Communication (North)

SUB-SECTOR: Link Roads (North) (Rupees in Million)

| | | | Date of First | Approved(| (Rev.)/Estimate | d Cost | | Financial | Progress | | All | ocation 2008 | -09 | Progress in | %age terms |
|----------------------------|-------------|---|--|-----------|--------------------|----------------------------|-----------------------------------|-----------|----------------------------------|---|-------|-----------------|-------------------------|--------------------|--------------------------|
| Unique Reference No. | Ser. No. | Name of the Project with Status & Location | Approval/ Completion as per last PC-1 | Total | FEC Own Res. | Foreign Aid (Credit) | Expenditure upto June, 2007 | 0 | Revised Estimates, 2007-08 | Expected Expenditure upto June, 2008 | Total | FEC Own Res. | Foreign Aid (Credit) | upto June, 2008 | Expected upto June, 2009 |
| 0 | 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 13 | 14 | 15 |

| T&CN 258 | 66 | Imp. & Recond. of Trarkhel Devi Galli Road | 08-Jun-05 | 21.888 | 0.000 | 0.000 | 9.887 | 5.000 | 5.000 | 14.887 | 7.000 | 0.000 | 0.000 | 33% | 49% |
|----------|----|--|-----------|---------|-------|-------|--------|--------|-------|--------|-------|-------|-------|------|------|
| | | 9 Km Distt. Sudhnoti | 30-Jun-07 | 44.794 | | | | | | | | | | | |
| | | | | Revised | | | | | | | | | | | |
| T&CN 260 | 67 | Constt. & Mett. of Dewan Gorah to R/kot | 08-Jun-05 | 28.724 | 0.000 | 0.000 | 14.501 | 12.723 | 7.223 | 21.724 | 7.000 | 0.000 | 0.000 | 76% | 100% |
| | | Road 6.5 Km Sudhnoti. | 30-Jun-08 | | | | | | | | | | | | |
| T&CN 261 | 68 | Imp., & Mett., of Mang Nar Goon Nullah | 08-Jun-05 | 39.997 | 0.000 | 0.000 | 37.512 | 4.984 | 2.484 | 39.996 | 0.001 | 0.000 | 0.000 | 100% | 100% |
| | | Challar Palandri Rorad 12.19 Km Sudhnoti | 30-Jun-08 | | | | | | | | | | | | |

SECTOR: Transport and Communication (North)

SUB-SECTOR: Link Roads (North) (Rupees in Million)

| | | | | Date of First | Approved(| Rev.)/Estimate | d Cost | | Financial | Progress | | Allo | ocation 2008 | -09 | Progress in | %age terms |
|--------------------------|-------|-------------|--|--|-----------|--------------------|----------------------------|-----------------------------------|-----------|----------------------------------|---|--------|-----------------|-------------------------|--------------------|--------------------------|
| Unique Referen No. | CE S | Ser. No. | Name of the Project with Status & Location | Approval/ Completion as per last PC-1 | Total | FEC Own Res. | Foreign Aid (Credit) | Expenditure upto June, 2007 | 0 | Revised Estimates, 2007-08 | Expected Expenditure upto June, 2008 | Total | FEC Own Res. | Foreign Aid (Credit) | upto June, 2008 | Expected upto June, 2009 |
| 0 | | 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 13 | 14 | 15 |
| T&CN 2 | 297 8 | | Imp., & Mett., of Link Road Length 11 km Phase-V LA-21 (Pallandri) Distt. Sudhnoti. | 17-May-08 17-May-11 | 90.000 | 0.000 | 0.000 | 0.000 | 11.060 | 0.060 | 0.060 | 12.000 | 0.000 | 0.000 | 0% | 13% |

PUBLIC SECTOR DEVELOPMENT PROGRAMME 2008-09, AZAD JAMMU & KASHMIR

SECTOR: Transport and Communication (North)

SUB-SECTOR: Link Roads (North) (Rupees in Million)

| | | | Date of First | Approved(| Rev.)/Estimate | d Cost | | Financial | Progress | | All | ocation 2008- | -09 | Progress in | %age terms |
|----------------------------|-------------|---|--|-----------------------------|--------------------|----------------------------|-----------------------------------|---------------------------------|----------------------------------|---|-------|-----------------|-------------------------|--------------------|--------------------------|
| Unique Reference No. | Ser. No. | Name of the Project with Status & Location | Approval/ Completion as per last PC-1 | Total | FEC Own Res. | Foreign Aid (Credit) | Expenditure upto June, 2007 | Budget Estimates, 2007-08 | Revised Estimates, 2007-08 | Expected Expenditure upto June, 2008 | Total | FEC Own Res. | Foreign Aid (Credit) | upto June, 2008 | Expected upto June, 2009 |
| 0 | 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 13 | 14 | 15 |
| T&CN 298 | | Imp., & Mett., of Link Road Length 11 km Phase-V LA-22 (Baluch) Distt. Sudhnoti. | 17-May-08 17-May-11 | 90.000 | 0.000 | 0.000 | 0.000 | 11.060 | 0.060 | 0.060 | 7.127 | 0.000 | 0.000 | 0% | 8% |
| T&CN 497 | | Improvement & Metalling of Pallandri Betran Tangi Gala Road length 12.3 km Distt.Sudhnoti | 26-Jun-99 30-Jun-02 | 33.177 37.714 15% Ex. | 0.000 | 0.000 | 20.789 | 0.000 | 0.708 | 21.497 | 0.001 | 0.000 | 0.000 | 57% | 57% |

PUBLIC SECTOR DEVELOPMENT PROGRAMME 2008-09, AZAD JAMMU & KASHMIR

SECTOR: Transport and Communication (North)

SUB-SECTOR: Link Roads (North) (Rupees in Million)

| | | | Date of First | Approved(| Rev.)/Estimate | d Cost | | Financial | Progress | | All | ocation 2008 | -09 | Progress in | %age terms |
|----------------------------|-------------|--|--|-----------|--------------------|----------------------------|-----------------------------------|---------------------------------|----------------------------------|---|-------|-----------------|-------------------------|--------------------|--------------------------|
| Unique Reference No. | Ser. No. | Name of the Project with Status & Location | Approval/ Completion as per last PC-1 | Total | FEC Own Res. | Foreign Aid (Credit) | Expenditure upto June, 2007 | Budget Estimates, 2007-08 | Revised Estimates, 2007-08 | Expected Expenditure upto June, 2008 | Total | FEC Own Res. | Foreign Aid (Credit) | upto June, 2008 | Expected upto June, 2009 |
| 0 | 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 13 | 14 | 15 |

| ٦ | F&CN 635 | Improvement & Metalling Black topping of Link Roads Length 21 km (Phase-II) Distt.Sudhnuti | 29-Jan-01 29-Jan-03 | 53.443 61.443 15% Ex. | 0.000 | 0.000 | 56.492 | 2.000 | 2.000 | 58.492 | 2.951 | 0.000 | 0.000 | 95% | 100% |
|---|----------|--|------------------------|-----------------------------|-------|-------|--------|-------|-------|--------|-------|-------|-------|-----|------|
| ٦ | Γ&CN 723 | Imp., & Metalling of Baithak to Bandian road 2 km Distt. Sudhnoti | 30-Apr-07 30-Jun-09 | 12.309 | 0.000 | 0.000 | 0.000 | 0.001 | 0.001 | 0.001 | 0.001 | 0.000 | 0.000 | 0% | 0% |

SECTOR: Transport and Communication (North)

SUB-SECTOR: Link Roads (North) (Rupees in Million)

| | Liniaus | | | Date of First | Approved(| Rev.)/Estimate | d Cost | | Financial | Progress | | All | ocation 2008- | -09 | Progress in | %age terms |
|---|----------------------------|-------------|---|--|-----------|--------------------|----------------------------|-----------------------------------|---------------------------------|----------------------------------|---|-------|-----------------|-------------------------|--------------------|--------------------------|
| | Unique Reference No. | Ser. No. | Name of the Project with Status & Location | Approval/ Completion as per last PC-1 | Total | FEC Own Res. | Foreign Aid (Credit) | Expenditure upto June, 2007 | Budget Estimates, 2007-08 | Revised Estimates, 2007-08 | Expected Expenditure upto June, 2008 | Total | FEC Own Res. | Foreign Aid (Credit) | upto June, 2008 | Expected upto June, 2009 |
| Ī | 0 | 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 13 | 14 | 15 |
| ٠ | NEW PROJ | CTS | | | | | | | | | | | | | | |
| | T&CN 195 | 6 | Imp., & Mett., of Trarkhel MDS to Baryoti | Un-App | 50.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.001 | 0.000 | 0.000 | 0% | 0% |

PUBLIC SECTOR DEVELOPMENT PROGRAMME 2008-09, AZAD JAMMU & KASHMIR

SECTOR: Transport and Communication (North)

SUB-SECTOR: Link Roads (North) (Rupees in Million)

| | | | | Date of First | Approved(| Rev.)/Estimate | d Cost | | Financial | Progress | | Alle | ocation 2008 | -09 | Progress in | %age terms |
|----|----------------------------|-------------|---|--|-----------|--------------------|----------------------------|-----------------------------------|---------------------------------|----------------------------------|---|-------|-----------------|-------------------------|--------------------|--------------------------|
| F | Unique Reference No. | Ser. No. | Name of the Project with Status & Location | Approval/ Completion as per last PC-1 | Total | FEC Own Res. | Foreign Aid (Credit) | Expenditure upto June, 2007 | Budget Estimates, 2007-08 | Revised Estimates, 2007-08 | Expected Expenditure upto June, 2008 | Total | FEC Own Res. | Foreign Aid (Credit) | upto June, 2008 | Expected upto June, 2009 |
| | 0 | 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 13 | 14 | 15 |
| Τŧ | &CN 332 | | Impr. & Mettaling of Link Road from Hilan Baral to Penthal,Length 5Km,Distt Sudhnuti | Un-App | 25.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.001 | 0.000 | 0.000 | 0% | 0% |

PUBLIC SECTOR DEVELOPMENT PROGRAMME 2008-09, AZAD JAMMU & KASHMIR

SECTOR: Transport and Communication (North)

SUB-SECTOR: Link Roads (North) (Rupees in Million)

| Ī | | | | Date of First | Approved(| Rev.)/Estimate | ed Cost | | Financial | Progress | | All | ocation 2008 | -09 | Progress in | %age terms |
|---|----------------------------|-------------|---|--|-----------|--------------------|----------------------------|-----------------------------|-----------|----------------------------------|---|-------|-----------------|-------------------------|--------------------|--------------------------|
| | Unique Reference No. | Ser. No. | Name of the Project with Status & Location | Approval/ Completion as per last PC-1 | Total | FEC Own Res. | Foreign Aid (Credit) | Expenditure upto June, 2007 | | Revised Estimates, 2007-08 | Expected Expenditure upto June, 2008 | Total | FEC Own Res. | Foreign Aid (Credit) | upto June, 2008 | Expected upto June, 2009 |
| ı | 0 | 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 13 | 14 | 15 |

| T&CN 341 18 | Improvement & Metalling of Gajjan-Gora | Un-App | 100.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.001 | 0.000 | 0.000 | 0% | 0% |
|---|--|----------------|---------|-------|-------|-------|-------|-------|-------|-------|-------|-------|--------------|----------|
| | Dharra to Devta Parrian, length 15 Km, | | | | | | | | | | | | | |
| | District Sudhnuti | | | | | | | | | | | | | |
| PUBLIC SECTOR DEVELOPMENT PROGRAMME 2008-09, AZAD JAMMU & KASHMIR | | | | | | | | | | | | | | _ |
| SECTOR: Transport and Communication (North) | | | | | | | | | | | | | | |
| | SUB-SECTOR: | Bridges (North |) | | | | | | | | | | (Rupees in I | Million) |

| | | | Date of First | Approved(| Rev.)/Estimate | d Cost | | Financial | Progress | | Alle | ocation 2008- | -09 | Progress in 6 | %age terms |
|----------------------------|-------------|--|--|-----------|--------------------|----------------------------|-----------------------------------|-----------|----------------------------------|---|-------|-----------------|-------------------------|--------------------|--------------------------|
| Unique Reference No. | Ser. No. | Name of the Project with Status & Location | Approval/ Completion as per last PC-1 | Total | FEC Own Res. | Foreign Aid (Credit) | Expenditure upto June, 2007 | 0 | Revised Estimates, 2007-08 | Expected Expenditure upto June, 2008 | Total | FEC Own Res. | Foreign Aid (Credit) | upto June, 2008 | Expected upto June, 2009 |
| 0 | 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 13 | 14 | 15 |
| ONGOING F | ROJEC | ets . | | | | | | | | | | | | | |
| T&CN 243 | _ | Constt. of 2 Nos. Bridges on Betran Tangi Galla Road (50 ft span each) Distt. Sudhnoti. | 06-Jan-05 30-Jun-08 | 25.313 | 0.000 | 0.000 | 0.060 | 2.000 | 2.000 | 2.060 | 5.000 | 0.000 | 0.000 | 8% | 28% |

SECTOR: Power

SUB-SECTOR: Electricity Department

(Rupees in Million)

| | | | | Date of First | Approved | (Rev.)/Estimate | d Cost | | Financial | Progress | | All | ocation 2008 | -09 | Progress in | %age terms |
|-------------------------|--------|-------------|--|---------------------------------------|-------------------------------|--------------------|----------------------------|-----------------------------|---------------------------------|----------------------------------|---|-------|-----------------|-------------------------|--------------------|--------------------------|
| Uniqu Referer No. | re S | Ser. No. | Name of the Project with Status & Location | Approval/ Completion as per last PC-1 | Total | FEC Own Res. | Foreign Aid (Credit) | Expenditure upto June, 2007 | Budget Estimates, 2007-08 | Revised Estimates, 2007-08 | Expected Expenditure upto June, 2008 | Total | FEC Own Res. | Foreign Aid (Credit) | upto June, 2008 | Expected upto June, 2009 |
| 0 | | 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 13 | 14 | 15 |
| ONGOI | NG PR | ROJEC | CTS | | | | | | | | | | | | | |
| POW 2 | 1 | | Electrification of remaining areas in District Sudhnuti | 06-May-04 30-Jun-07 | 183.803 211.373 15% Ex. | 0.000 | 0.000 | 199.333 | 12.040 | 12.040 | 211.373 | 0.000 | 0.000 | 0.000 | 100% | 100% |

PUBLIC SECTOR DEVELOPMENT PROGRAMME 2008-09, AZAD JAMMU & KASHMIR

SECTOR: Power

SUB-SECTOR: Electricity Department

(Rupees in Million)

| | | | Date of First | Approved(| Rev.)/Estimate | d Cost | | Financial | Progress | | All | ocation 2008 | -09 | Progress in | %age terms |
|----------------------------|-------------|---|---------------------------------------|-----------|--------------------|----------------------------|-----------------------------|---------------------------------|----------------------------------|---|--------|-----------------|-------------------------|--------------------|--------------------------|
| Unique Reference No. | Ser. No. | Name of the Project with Status & Location | Approval/ Completion as per last PC-1 | Total | FEC Own Res. | Foreign Aid (Credit) | Expenditure upto June, 2007 | Budget Estimates, 2007-08 | Revised Estimates, 2007-08 | Expected Expenditure upto June, 2008 | Total | FEC Own Res. | Foreign Aid (Credit) | upto June, 2008 | Expected upto June, 2009 |
| 0 | 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 13 | 14 | 15 |
| POW 69 | | Electrification of remaining areas in Distt. Sudhnoti Part-II. | 15-Mar-07 31-Dec-09 | 191.735 | 0.000 | 0.000 | 5.600 | 38.000 | 38.900 | 44.500 | 53.000 | 0.000 | 0.000 | 23% | 51% |

PUBLIC SECTOR DEVELOPMENT PROGRAMME 2008-09, AZAD JAMMU & KASHMIR

SECTOR: Power

SUB-SECTOR: Hydro-Electric Board

(Rupees in Million)

| | | | | Date of First | Approved(| Rev.)/Estimate | d Cost | | Financial | Progress | | Alle | ocation 2008 | -09 | Progress in | %age terms |
|----|----------------------------|-------------|---|---------------------------------------|-----------|--------------------|----------------------------|-----------------------------|---------------------------------|----------------------------------|---|-------|-----------------|-------------------------|--------------------|--------------------------|
| R | Unique Reference No. | Ser. No. | Name of the Project with Status & Location | Approval/ Completion as per last PC-1 | Total | FEC Own Res. | Foreign Aid (Credit) | Expenditure upto June, 2007 | Budget Estimates, 2007-08 | Revised Estimates, 2007-08 | Expected Expenditure upto June, 2008 | Total | FEC Own Res. | Foreign Aid (Credit) | upto June, 2008 | Expected upto June, 2009 |
| | 0 | 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 13 | 14 | 15 |
| PC | OW 45 | 13 | Construction of 250 KW Goon Nullah Hydro | 01-Feb-06 | 25.804 | 0.000 | 0.000 | 8.833 | 0.000 | 0.000 | 8.833 | 0.001 | 0.000 | 0.000 | 34% | 34% |
| | | | Power Project District Sudhnoti. | 01-Aug-07 | | | | | | | | | | | | |

SECTOR: Physical Planning & Housing (North)

SUB-SECTOR: Government Housing (North) (Rupees in Million)

| | | | Date of First | Approved(| (Rev.)/Estimate | ed Cost | | Financial | Progress | | All | ocation 2008 | -09 | Progress in | %age terms |
|----------------------------|-------------|---|---------------------------------------|-----------|--------------------|----------------------------|-----------------------------|---------------------------------|----------------------------------|---|-------|-----------------|-------------------------|--------------------|--------------------------|
| Unique Reference No. | Ser. No. | Name of the Project with Status & Location | Approval/ Completion as per last PC-1 | Total | FEC Own Res. | Foreign Aid (Credit) | Expenditure upto June, 2007 | Budget Estimates, 2007-08 | Revised Estimates, 2007-08 | Expected Expenditure upto June, 2008 | Total | FEC Own Res. | Foreign Aid (Credit) | upto June, 2008 | Expected upto June, 2009 |
| 0 | 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 13 | 14 | 15 |
| PPHN 150 | | Construction of Bar room at Hattian and Pallandri (11,440 sft). | 18-May-05 18-May-06 | 9.207 | 0.000 | 0.000 | 0.000 | 0.500 | 0.200 | 0.200 | 3.000 | 0.000 | 0.000 | 2% | 35% |
| PPHN 169 | | Construction of Office Accommodation at District Headquarter Bagh and Pallandri (10,000 sft). | 15-Sep-05 15-Mar-07 | 8.792 | 0.000 | 0.000 | 0.000 | 0.500 | 0.010 | 0.010 | 0.000 | 0.000 | 0.000 | 0% | 0% |

PUBLIC SECTOR DEVELOPMENT PROGRAMME 2008-09, AZAD JAMMU & KASHMIR

SECTOR: Physical Planning & Housing (North)

SUB-SECTOR: Government Housing (North) (Rupees in Million)

| | | | Date of First | Approved(| Rev.)/Estimate | d Cost | | Financial | Progress | | All | ocation 2008 | -09 | Progress in | %age terms |
|----------------------------|-------------|--|---------------------------------------|-----------------------------|--------------------|----------------------------|-----------------------------------|---------------------------------|----------------------------------|---|-------|-----------------|-------------------------|--------------------|--------------------------|
| Unique Reference No. | Ser. No. | Name of the Project with Status & Location | Approval/ Completion as per last PC-1 | Total | FEC Own Res. | Foreign Aid (Credit) | Expenditure upto June, 2007 | Budget Estimates, 2007-08 | Revised Estimates, 2007-08 | Expected Expenditure upto June, 2008 | Total | FEC Own Res. | Foreign Aid (Credit) | upto June, 2008 | Expected upto June, 2009 |
| 0 | 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 13 | 14 | 15 |
| PPHN 459 | _ | Construction of District Headquarters Office Buildings at Sudhnoti (16,900 sft). | 31-May-01 31-May-03 | 12.249 44.527 Revised | 0.000 | 0.000 | 11.767 | 3.000 | 0.482 | 12.249 | 6.000 | 0.000 | 0.000 | 28% | 41% |
| PPHN 474 | - | Construction of Judicial Lock Up (2Nos.) at Hattian and Pallandri (3,900 sft). | 29-Mar-03 30-Jun-04 | 2.587 | 0.000 | 0.000 | 2.349 | 0.238 | 0.238 | 2.587 | 0.000 | 0.000 | 0.000 | 100% | 100% |

PUBLIC SECTOR DEVELOPMENT PROGRAMME 2008-09, AZAD JAMMU & KASHMIR

SECTOR: Education

SUB-SECTOR: Basic Education (Primary) (Rupees in Million)

| | Date of First | Approved(Rev.)/Estimated Cost | Financial Progress | Allocation 2008-09 | Progress in %age terms | |
|--|---------------|-------------------------------|--------------------|--------------------|------------------------|--|
| | | | | | | |

| Unique Reference No. | Ser. No. | Name of the Project with Status & Location | Approval/ Completion as per last PC-1 | Total | FEC Own Res. | Foreign Aid (Credit) | Expenditure upto June, 2007 | Budget Estimates, 2007-08 | Revised Estimates, 2007-08 | Expected Expenditure upto June, 2008 | Total | FEC Own Res. | Foreign Aid (Credit) | upto June, 2008 | Expected upto June, 2009 |
|----------------------------|-------------|---|---------------------------------------|-------|--------------------|----------------------------|-----------------------------------|---------------------------------|----------------------------------|---|-------|-----------------|-------------------------|--------------------|--------------------------|
| 0 | 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 13 | 14 | 15 |
| NEW PROJ | ECTS | | | | | | | | | | | | | | |
| EDU 142 | 1 | Construction of Primary School with Cadet | Un-App | 5.125 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 2.000 | 0.000 | 0.000 | 0% | 39% |
| | | College Pallandri, AJ&K | | | | | | | | | | | | | |

SECTOR: Education

SUB-SECTOR: Basic Education (Middle) (Rupees in Million)

| | | | | | , (| | | | | | | | | | | |
|---|----------------------------|-------------|---|---------------------------------------|-----------|--------------------|----------------------------|-----------------------------|---------------------------------|----------------------------------|---|-------|-----------------|-------------------------|--------------------|--------------------------|
| | | | | Date of First | Approved(| Rev.)/Estimate | d Cost | | Financial | Progress | | Alle | ocation 2008 | -09 | Progress in ' | %age terms |
| ı | Unique Reference No. | Ser. No. | Name of the Project with Status & Location | Approval/ Completion as per last PC-1 | Total | FEC Own Res. | Foreign Aid (Credit) | Expenditure upto June, 2007 | Budget Estimates, 2007-08 | Revised Estimates, 2007-08 | Expected Expenditure upto June, 2008 | Total | FEC Own Res. | Foreign Aid (Credit) | upto June, 2008 | Expected upto June, 2009 |
| | 0 | 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 13 | 14 | 15 |
| C | NGOING P | ROJEC | TS | | • | | | • | • | | | | | | | |
| E | DU 56 | 3 | Construction of Middle Wings for 8 High | 15-Jun-06 | 22.941 | 0.000 | 0.000 | 0.010 | 6.000 | 4.815 | 4.825 | 5.000 | 0.000 | 0.000 | 21% | 43% |
| | | | Schools (4 Girls & 4 Boys) District Sudhnuti | 15-Jun-08 | | | | | | | | | | | | |

PUBLIC SECTOR DEVELOPMENT PROGRAMME 2008-09, AZAD JAMMU & KASHMIR

SECTOR: Education

SUB-SECTOR: Basic Education (Middle) (Rupees in Million)

| | | | Date of First | Approved(| Rev.)/Estimate | d Cost | | Financial | Progress | | Alle | ocation 2008 | -09 | Progress in | %age terms |
|----------------------------|-------------|--|---------------------------------------|-----------|--------------------|----------------------------|-----------------------------|---------------------------------|----------------------------------|---|-------|-----------------|-------------------------|--------------------|--------------------------|
| Unique Reference No. | Ser. No. | Name of the Project with Status & Location | Approval/ Completion as per last PC-1 | Total | FEC Own Res. | Foreign Aid (Credit) | Expenditure upto June, 2007 | Budget Estimates, 2007-08 | Revised Estimates, 2007-08 | Expected Expenditure upto June, 2008 | Total | FEC Own Res. | Foreign Aid (Credit) | upto June, 2008 | Expected upto June, 2009 |
| 0 | 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 13 | 14 | 15 |
| EDU 103 | | Acq. of land & Constt. of buildings for 11 Middle Schools of Sudhnoti Distt. | 06-May-04 06-May-08 | 26.698 | 0.000 | 0.000 | 15.601 | 6.000 | 7.869 | 23.470 | 3.228 | 0.000 | 0.000 | 88% | 100% |

PUBLIC SECTOR DEVELOPMENT PROGRAMME 2008-09, AZAD JAMMU & KASHMIR

SECTOR: Education

SUB-SECTOR: Basic Education (Middle) (Rupees in Million)

| Ī | | | | Date of First | Approved(| Rev.)/Estimate | d Cost | | Financial | Progress | | Alle | ocation 2008 | -09 | Progress in | %age terms |
|---|----------------------------|-------------|---|---------------------------------------|-----------|--------------------|----------------------------|-----------------------------|---------------------------------|----------------------------------|---|-------|-----------------|-------------------------|--------------------|--------------------------|
| | Unique Reference No. | Ser. No. | Name of the Project with Status & Location | Approval/ Completion as per last PC-1 | Total | FEC Own Res. | Foreign Aid (Credit) | Expenditure upto June, 2007 | Budget Estimates, 2007-08 | Revised Estimates, 2007-08 | Expected Expenditure upto June, 2008 | Total | FEC Own Res. | Foreign Aid (Credit) | upto June, 2008 | Expected upto June, 2009 |
| | 0 | 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 13 | 14 | 15 |
| | EDU 163 | | Acq. of Land for 6 New Middle Schools of Distt. Sudhnuti. | 20-Feb-08 20-Feb-09 | 3.300 | 0.000 | 0.000 | 0.000 | 1.000 | 0.116 | 0.116 | 3.184 | 0.000 | 0.000 | 4% | 100% |

PUBLIC SECTOR DEVELOPMENT PROGRAMME 2008-09, AZAD JAMMU & KASHMIR

SECTOR: Education

SUB-SECTOR: Basic Education (Middle) (Rupees in Million)

| Ī | | | | Date of First | Approved(| Rev.)/Estimate | d Cost | | Financial | Progress | | Allo | ocation 2008 | -09 | Progress in | %age terms |
|---|----------------------------|-------------|---|---------------------------------------|-----------|--------------------|----------------------------|-----------------------------|---------------------------------|----------------------------------|---|-------|-----------------|-------------------------|--------------------|--------------------------|
| | Unique Reference No. | Ser. No. | Name of the Project with Status & Location | Approval/ Completion as per last PC-1 | Total | FEC Own Res. | Foreign Aid (Credit) | Expenditure upto June, 2007 | Budget Estimates, 2007-08 | Revised Estimates, 2007-08 | Expected Expenditure upto June, 2008 | Total | FEC Own Res. | Foreign Aid (Credit) | upto June, 2008 | Expected upto June, 2009 |
| Ī | 0 | 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 13 | 14 | 15 |
| | EDU 224 | | Acq. of land & Construction of Buildings for 7 Middle Schools of Sudnuti Distt. | 03-Sep-01 03-Dec-04 | 11.522 | 0.000 | 0.000 | 7.918 | 3.517 | 1.400 | 9.318 | 2.204 | 0.000 | 0.000 | 81% | 100% |

PUBLIC SECTOR DEVELOPMENT PROGRAMME 2008-09, AZAD JAMMU & KASHMIR

SECTOR: Education

SUB-SECTOR: Basic Education (Middle) (Rupees in Million)

| | | | | | , , , , , , | | | | | | | | | | | |
|---|----------------------------|-------------|--|---------------------------------------|-------------|--------------------|----------------------------|-----------------------------|---------------------------------|----------------------------------|---|-------|-----------------|-------------------------|--------------------|--------------------------|
| Γ | | | | Date of First | Approved(| Rev.)/Estimate | d Cost | | Financial | Progress | | Allo | ocation 2008 | -09 | Progress in | %age terms |
| | Unique Reference No. | Ser. No. | Name of the Project with Status & Location | Approval/ Completion as per last PC-1 | Total | FEC Own Res. | Foreign Aid (Credit) | Expenditure upto June, 2007 | Budget Estimates, 2007-08 | Revised Estimates, 2007-08 | Expected Expenditure upto June, 2008 | Total | FEC Own Res. | Foreign Aid (Credit) | upto June, 2008 | Expected upto June, 2009 |
| | 0 | 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 13 | 14 | 15 |
| 1 | IEW PROJ | ECTS | | | | | | | | | | | | | | |
| E | DU 164 | | Constt. of Buildings & Provision of Furniture for 6 New Middle Schools of Distt. Sudhnuti. | Un-App | 62.606 | 0.000 | 0.000 | 0.000 | 1.000 | 0.000 | 0.000 | 2.500 | 0.000 | 0.000 | 0% | 4% |

PUBLIC SECTOR DEVELOPMENT PROGRAMME 2008-09, AZAD JAMMU & KASHMIR

SECTOR: Education

SUB-SECTOR: Secondary Education (High) (Rupees in Million)

| | | | | Date of First | Approved(| Rev.)/Estimate | ed Cost | | Financial | Progress | | All | ocation 2008 | -09 | Progress in | %age terms |
|---|----------------------------|-------------|--|---------------------------------------|-----------|--------------------|----------------------------|-----------------------------------|---------------------------------|----------------------------------|---|-------|-----------------|-------------------------|--------------------|--------------------------|
| | Unique Reference No. | Ser. No. | Name of the Project with Status & Location | Approval/ Completion as per last PC-1 | Total | FEC Own Res. | Foreign Aid (Credit) | Expenditure upto June, 2007 | Budget Estimates, 2007-08 | Revised Estimates, 2007-08 | Expected Expenditure upto June, 2008 | Total | FEC Own Res. | Foreign Aid (Credit) | upto June, 2008 | Expected upto June, 2009 |
| | 0 | 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 13 | 14 | 15 |
| E | DU 70 | | Construction of Additional Accomodation, Repair & Renovation of existing buildings for 4 High Schools at District H/Q Sudhnuti | 15-Jun-06 15-Jun-08 | 25.522 | 0.000 | 0.000 | 1.400 | 6.000 | 5.065 | 6.465 | 6.500 | 0.000 | 0.000 | 25% | 51% |
| E | DU 109 | 16 | Acq. of land & Constt. of buildings for 10 H/Schools (5 Boys & 5 Girls) of Sudhnoti District. | 26-Jun-04 26-Feb-09 | 41.001 | 0.000 | 0.000 | 4.990 | 6.000 | 1.804 | 6.794 | 6.000 | 0.000 | 0.000 | 17% | 31% |

PUBLIC SECTOR DEVELOPMENT PROGRAMME 2008-09, AZAD JAMMU & KASHMIR

SECTOR: Education

SUB-SECTOR: Secondary Education (High) (Rupees in Million)

| | Date of Firet | Approved(Rev.)/Estimated Cost | Financial Progress | Allocation 2008-09 | Progress in %age terms |
|--|---------------|-------------------------------|--------------------|--------------------|------------------------|
| | | | | | - |

| | Unique Reference No. | Ser. No. | Name of the Project with Status & Location | Approval/ Completion as per last PC-1 | Total | FEC Own Res. | Foreign Aid (Credit) | Expenditure upto June, 2007 | Budget Estimates, 2007-08 | Revised Estimates, 2007-08 | Expected Expenditure upto June, 2008 | Total | FEC Own Res. | Foreign Aid (Credit) | upto June, 2008 | Expected upto June, 2009 |
|---|----------------------------|-------------|---|---------------------------------------|---------|--------------------|----------------------------|-----------------------------|---------------------------------|----------------------------------|---|-------|-----------------|-------------------------|--------------------|--------------------------------|
| Ī | 0 | 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 13 | 14 | 15 |
| Ī | EDU 182 | 26 | Acq. of Land, Constt. of Buildings & | 26-Sep-07 | 103.682 | 0.000 | 0.000 | 0.000 | 1.000 | 0.000 | 0.000 | 6.500 | 0.000 | 0.000 | 0% | 6% |
| | | | Provision of Furniture for 5 New High | 26-Mar-10 | | | | | | | | | | | | i l |
| | | | Schools of Distt. Sudhnuti. | | | | | | | | | | | | | i l |

SECTOR: Education

SUB-SECTOR: Higher Secondary (Rupees in Million)

| | | | | , | | | | | | | | | | | |
|----------------------------|-------------|--|---------------------------------------|-----------|--------------------|----------------------------|-----------------------------|---------------------------------|----------------------------------|---|-------|-----------------|-------------------------|--------------------|--------------------------|
| | | | Date of First | Approved(| Rev.)/Estimate | d Cost | | Financial | Progress | | All | ocation 2008 | -09 | Progress in | %age terms |
| Unique Reference No. | Ser. No. | Name of the Project with Status & Location | Approval/ Completion as per last PC-1 | Total | FEC Own Res. | Foreign Aid (Credit) | Expenditure upto June, 2007 | Budget Estimates, 2007-08 | Revised Estimates, 2007-08 | Expected Expenditure upto June, 2008 | Total | FEC Own Res. | Foreign Aid (Credit) | upto June, 2008 | Expected upto June, 2009 |
| 0 | 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 13 | 14 | 15 |
| ONGOING F | ROJEC | TS | | | | | | | • | | | | | | |
| EDU 31 | | Construction of Addl. Accommodation, Repair & Renovation of Existing Buildings of 1 Higher Scondary School Distt. Sudhnuti Distt. | 21-Mar-06 21-Mar-08 | 5.817 | 0.000 | 0.000 | 0.010 | 5.807 | 0.864 | 0.874 | 4.943 | 0.000 | 0.000 | 15% | 100% |

PUBLIC SECTOR DEVELOPMENT PROGRAMME 2008-09, AZAD JAMMU & KASHMIR

SECTOR: Education

SUB-SECTOR: College Education (Inter) (Rupees in Million)

| | | | | Date of First | Approved(| Rev.)/Estimate | d Cost | | Financial | Progress | | Alle | ocation 2008 | -09 | Progress in | %age terms |
|-------------------------|----------|-------------|--|---------------------------------------|-----------|--------------------|----------------------------|-----------------------------|-----------|----------------------------------|---|--------|-----------------|-------------------------|--------------------|--------------------------|
| Uniqu Referer No. | nce Se | Ser. No. | Name of the Project with Status & Location | Approval/ Completion as per last PC-1 | Total | FEC Own Res. | Foreign Aid (Credit) | Expenditure upto June, 2007 | | Revised Estimates, 2007-08 | Expected Expenditure upto June, 2008 | Total | FEC Own Res. | Foreign Aid (Credit) | upto June, 2008 | Expected upto June, 2009 |
| 0 | 1 | 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 13 | 14 | 15 |
| EDU 19 | 99 1 | | Acq. of Land, Constt. of Buildings & Provision of Equipment for 3 New Inter Colleges of Distt. Sudhnuti. | 23-Aug-07 23-Apr-10 | 107.656 | 0.000 | 0.000 | 0.000 | 3.000 | 0.000 | 0.000 | 10.000 | 0.000 | 0.000 | 0% | 9% |

PUBLIC SECTOR DEVELOPMENT PROGRAMME 2008-09, AZAD JAMMU & KASHMIR

SECTOR: Education

SUB-SECTOR: College Education (Degree) (Rupees in Million)

| | | | | Date of First | Approved(| Rev.)/Estimate | d Cost | | Financial | Progress | | All | ocation 2008 | -09 | Progress in | %age terms |
|----|---------------------------|-------------|---|---------------------------------------|-----------|--------------------|----------------------------|-----------------------------------|---------------------------------|----------------------------------|---|-------|-----------------|-------------------------|--------------------|--------------------------|
| | Unique eference No. | Ser. No. | Name of the Project with Status & Location | Approval/ Completion as per last PC-1 | Total | FEC Own Res. | Foreign Aid (Credit) | Expenditure upto June, 2007 | Budget Estimates, 2007-08 | Revised Estimates, 2007-08 | Expected Expenditure upto June, 2008 | Total | FEC Own Res. | Foreign Aid (Credit) | upto June, 2008 | Expected upto June, 2009 |
| | 0 | 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 13 | 14 | 15 |
| ON | IGOING P | ROJEC | CTS | | | | | | | | | | | | | |
| ED | U 87 | 4 | Construction of Student & Staff Hostel | 27-Sep-06 | 11.977 | 0.000 | 0.000 | 0.000 | 6.000 | 1.500 | 1.500 | 8.000 | 0.000 | 0.000 | 13% | 79% |
| | | | Buildings for 2 Degree Colleges of District | 27-Sep-08 | | | | | | | | | | | | |
| | | | Sudhnuti | | | | | | | | | | | | | |

| EDU 92 | 6 | Construction of Additional Accomodation, | 15-Jun-06 | 37.203 | 0.000 | 0.000 | 3.975 | 5.000 | 8.500 | 12.475 | 7.273 | 0.000 | 0.000 | 34% | 53% |
|--------|---|--|-----------|--------|-------|-------|-------|-------|-------|--------|-------|-------|-------|-----|-----|
| | | Repair & Renovation and Provision of | 15-Jun-08 | | | | | | | | | | | | |
| | | Equipment to 4 Colleges(2 Degree & 2 Inter | | | | | | | | | | | | | |
| | | Colleges) of Distt. Sudhnuti | | | | | | | | | | | | | |

SECTOR: Education

SUB-SECTOR: College Education (Degree)

(Rupees in Million)

| | | | Date of First | Approved(| Rev.)/Estimate | d Cost | | Financial | Progress | | Allo | ocation 2008 | -09 | Progress in | %age terms |
|----------------------------|-------------|---|---------------------------------------|-----------|--------------------|----------------------------|-----------------------------------|---------------------------------|----------------------------------|-------------|-------|-----------------|-------------------------|--------------------|--------------------------|
| Unique Reference No. | Ser. No. | Name of the Project with Status & Location | Approval/ Completion as per last PC-1 | Total | FEC Own Res. | Foreign Aid (Credit) | Expenditure upto June, 2007 | Budget Estimates, 2007-08 | Revised Estimates, 2007-08 | Evnenditure | Total | FEC Own Res. | Foreign Aid (Credit) | upto June, 2008 | Expected upto June, 2009 |
| 0 | 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 13 | 14 | 15 |
| EDU 117 | 9 | Construction of Hostel Building for Girls Degree College Pallandri, District Sudhnoti. | 16-Apr-02 16-Dec-05 | 8.632 | 0.000 | 0.000 | 3.677 | 4.895 | 0.030 | 3.707 | 4.925 | 0.000 | 0.000 | 43% | 100% |

PUBLIC SECTOR DEVELOPMENT PROGRAMME 2008-09, AZAD JAMMU & KASHMIR

SECTOR: Health

SUB-SECTOR: Health Department (Rupees in Million)

| | | | | Date of First | Approved(| Rev.)/Estimate | d Cost | | Financial | Progress | | All | ocation 2008 | -09 | Progress in | %age terms |
|-----|------------------------|-------------|--|---------------------------------------|------------------------------|--------------------|----------------------------|-----------------------------|---------------------------------|----------------------------------|---|--------|-----------------|-------------------------|--------------------|--------------------------|
| Ref | nique erence No. | Ser. No. | Name of the Project with Status & Location | Approval/ Completion as per last PC-1 | Total | FEC Own Res. | Foreign Aid (Credit) | Expenditure upto June, 2007 | Budget Estimates, 2007-08 | Revised Estimates, 2007-08 | Expected Expenditure upto June, 2008 | Total | FEC Own Res. | Foreign Aid (Credit) | upto June, 2008 | Expected upto June, 2009 |
| | 0 | 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 13 | 14 | 15 |
| HEA | 489 | 20 | Construction of 150 bedded DHQ Hospital Pallandri | 27-Jun-03 27-Jun-11 | 183.589 675.013 U.Rev. | 0.000 | 0.000 | 36.922 | 20.000 | 0.925 | 37.847 | 23.748 | 0.000 | 0.000 | 6% | 9% |

PUBLIC SECTOR DEVELOPMENT PROGRAMME 2008-09, AZAD JAMMU & KASHMIR

SECTOR: Health

SUB-SECTOR: Health Department

(Rupees in Million)

| | | | Date of First | Approved(| Rev.)/Estimate | ed Cost | | Financial | Progress | | Alle | ocation 2008- | -09 | Progress in | %age terms |
|----------------------------|-------------|--|---------------------------------------|--|--------------------|----------------------------|-----------------------------|---------------------------------|----------------------------------|---|-------|-----------------|-------------------------|--------------------|--------------------------|
| Unique Reference No. | Ser. No. | Name of the Project with Status & Location | Approval/ Completion as per last PC-1 | Total | FEC Own Res. | Foreign Aid (Credit) | Expenditure upto June, 2007 | Budget Estimates, 2007-08 | Revised Estimates, 2007-08 | Expected Expenditure upto June, 2008 | Total | FEC Own Res. | Foreign Aid (Credit) | upto June, 2008 | Expected upto June, 2009 |
| 0 | 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 13 | 14 | 15 |
| NEW PROJ | ECTS | | | | | | | | | | | | | | |
| HEA 124 | | Construction of 30 bedded THQ Hospital Mong District Sudhnuti | Un-App | 50.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 1.000 | 0.000 | 0.000 | 0% | 2% |
| | | PUBLIC SECTOR DEVELO | PMENT PRO | GRAMME | 2008-09 | , AZAD | JAMMU | J & KAS | HMIR | | | | | | |
| | | SECTOR: | Industries/Mine | nerals | | | | | | | | | | | |
| | | SUB-SECTOR: | AKSIC. | | | | | | | | | | | | |
| | | | Date of Firet | Approved/Rev V/Estimated Cost Financial Progress | | | | | | | | | | | |

| Unique Reference No. | Ser. No. | Name of the Project with Status & Location | Approval/ Completion as per last PC-1 | Total | FEC Own Res. | Foreign Aid (Credit) | Expenditure upto June, 2007 | Budget Estimates, 2007-08 | Revised Estimates, 2007-08 | Expected Expenditure upto June, 2008 | | | |
|----------------------------|-------------|--|---------------------------------------|-----------|--------------------|----------------------------|-----------------------------------|---------------------------------|----------------------------------|---|--|--|--|
| 0 | 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | | | |
| ONGOING | PROJE | CTS | | | | | | | | | | | |
| IND 115 | | Carpet weaving Trainning Cum Production Centers at Distt. Bagh, Poonch, Sudhnuti, and tehsil Hattian. | 07-Mar-07 09-Apr-09 | 14.984 | 0.000 | 0.000 | 2.400 | 2.000 | 2.000 | 4.400 | | | |
| | | PUBLIC SECTOR DEVELO | PMENT PRO | GRAMME | 2008-09 | , AZAD | JAMMU | J & KAS | HMIR | | | | |
| | | SECTOR: | Industries/Min | erals | | | | | | | | | |
| | | SUB-SECTOR: | AJK TEVTA | | | | | | | | | | |
| | | | Date of First | Approved(| Rev.)/Estimate | d Cost | | Financial | Progress | | | | |
| Unique Reference No. | Ser. No. | Name of the Project with Status & Location | Approval/ Completion as per last PC-1 | Total | FEC Own Res. | Foreign Aid (Credit) | Expenditure upto June, 2007 | Budget Estimates, 2007-08 | Revised Estimates, 2007-08 | Expected Expenditure upto June, 2008 | | | |
| 0 | 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | | | |
| ONGOING P | ROJEC | TS | • | - | | | • | | | • | | | |
| IND 178 | 5 | Establishment of Vocational Training Institutes at Bhimber & Pallandri (Shifted from Sub sector Ind.). | 08-Feb-05 30-Jun-08 | 21.800 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | | | |

SECTOR: Sports, Youth & Culture SUB-SECTOR: Sports, Youth & Culture

(Rupees in Million)

| | | | Date of First | Approved(| Rev.)/Estimate | d Cost | | Financial | Progress | | Alle | ocation 2008 | -09 | Progress in | %age terms |
|----------------------------|-------------|--|---------------------------------------|-----------|--------------------|----------------------------|-----------------------------------|---------------------------------|----------------------------------|---|--------|-----------------|-------------------------|--------------------|--------------------------|
| Unique Reference No. | Ser. No. | Name of the Project with Status & Location | Approval/ Completion as per last PC-1 | Total | FEC Own Res. | Foreign Aid (Credit) | Expenditure upto June, 2007 | Budget Estimates, 2007-08 | Revised Estimates, 2007-08 | Expected Expenditure upto June, 2008 | Total | FEC Own Res. | Foreign Aid (Credit) | upto June, 2008 | Expected upto June, 2009 |
| 0 | 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 13 | 14 | 15 |
| ONGOING | PROJE | CTS | | | | | | | | | | | | | |
| SPO 136 | 6 | Acquisittion of Land & Construction of | 29-Mar-05 | 61.706 | 0.000 | 0.000 | 13.170 | 3.000 | 4.000 | 17.170 | 12.000 | 0.000 | 0.000 | 28% | 47% |
| | | Sports Stadium at Pallandri, District Sudhnuti | 29-Mar-07 | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | |

PUBLIC SECTOR DEVELOPMENT PROGRAMME 2008-09, AZAD JAMMU & KASHMIR

SECTOR: Agriculture

SUB-SECTOR: Crops & Horticulture

(Rupees in Million)

| | | | Date of First | Approved(| Rev.)/Estimate | d Cost | | Financial | Progress | | All | ocation 2008 | -09 | Progress in | %age terms |
|----------------------------|--------------|---|---------------------------------------|-----------|--------------------|----------------------------|-----------------------------|---------------------------------|----------------------------------|---|-------|-----------------|-------------------------|--------------------|--------------------------|
| Unique Reference No. | Ser. No. | Name of the Project with Status & Location | Approval/ Completion as per last PC-1 | Total | FEC Own Res. | Foreign Aid (Credit) | Expenditure upto June, 2007 | Budget Estimates, 2007-08 | Revised Estimates, 2007-08 | Expected Expenditure upto June, 2008 | Total | FEC Own Res. | Foreign Aid (Credit) | upto June, 2008 | Expected upto June, 2009 |
| 0 | 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 13 | 14 | 15 |
| ONGOING | PROJE | CTS | | | | | | | | | | | | | |

| | ECTS | | | • | | | • | | | | | | | | |
|----------------------------|-------------|--|---|-----------------------------|----------------------------|----------------------------|-----------------------------|---------------------------------|----------------------------------|---|--------|-----------------|-------------------------|--------------------|-------------------------------|
| 0 | 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 13 | 14 | 15 |
| Unique Reference No. | Ser. No. | Name of the Project with Status & Location | Approval/ Completion as per last PC-1 | Total | FEC Own Res. | Foreign Aid (Credit) | Expenditure upto June, 2007 | Budget Estimates, 2007-08 | Revised Estimates, 2007-08 | Expected Expenditure upto June, 2008 | Total | FEC Own Res. | Foreign Aid (Credit) | upto June, 2008 | Expected upto June 2009 |
| | | | Date of First | Approved | (Rev.)/Estimate | d Cost | | Financial | Progress | | Allo | ocation 2008 | -09 | Progress in | %age term |
| | | PUBLIC SECTOR DEVELO SECTOR: SUB-SECTOR: | PMENT PRO Tourism Tourism | OGRAMM | E 2008-09 |), AZAD | JAMMU | J & KASI | HMIR | | | | | (Rupees | in Million) |
| AGR 3 | 1 | Water Resources Develeopment in Distt. Muzaffarabad, Bagh, Poonch & Sudhnuti. | 12-Oct-02 30-Jun-08 | 38.139 23.607 Revised | 0.000 | 0.000 | | | 9.187 | 23.102 | 0.505 | 0.000 | 0.000 | 98% | 100 |
| ONGOING | | | 40.0-+.00 | 20.400 | 0.000 | 0.000 | 40.015 | 0.400 | 0.407 | 00.400 | 0.505 | 0.000 | 0.000 | 000/ | 400 |
| 0 | 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 13 | 14 | 15 |
| Unique Reference No. | Ser. No. | Name of the Project with Status & Location | Date of First Approval/ Completion as per last PC-1 | Total | FEC Own Res. | Foreign Aid (Credit) | Expenditure upto June, 2007 | Budget Estimates, 2007-08 | Revised Estimates, 2007-08 | Expected Expenditure upto June, 2008 | Total | FEC Own Res. | Foreign Aid (Credit) | upto June, 2008 | Expecte upto June 2009 |
| | | SUB-SECTOR: | Irrigation & W | | rvation (Rev.)/Estimate | d Cost | | Financial | Progress | | Allo | ocation 2008 | -09 | Progress in | |
| | | PUBLIC SECTOR DEVELO | Agriculture | | |), AZAD | JAMMU | J & KASI | HMIR | | | | | /Punoos | in Million |
| GR 116 | 4 | Purchase of Land & Construction of Poultry Complex at Plandari, District Sudhnoti. | 12-Jan-07 12-Jan-10 | 39.705 | 0.000 | 0.000 | 0.000 | 6.500 | 8.500 | 8.500 | 16.000 | 0.000 | 0.000 | 21% | 63 |
| NGOING I | | | | | | | | | | | ' | | | | |
| 0 | 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 13 | 14 | 15 |
| Unique Reference No. | Ser. No. | Name of the Project with Status & Location | Date of First Approval/ Completion as per last PC-1 | Total | FEC Own Res. | Foreign Aid (Credit) | Expenditure upto June, 2007 | Budget Estimates, 2007-08 | Revised Estimates, 2007-08 | Expected Expenditure upto June, 2008 | Total | FEC Own Res. | Foreign Aid (Credit) | 0 | Expected upto June 2009 |
| | | COB CECTOR: | | Approved | (Rev.)/Estimate | d Cost | | Financial | Progress | | Allo | ocation 2008 | -09 | Progress in | %age terr |
| | | PUBLIC SECTOR DEVELO SECTOR: SUB-SECTOR: | PMENT PRO Agriculture Livestock | OGRAMM | E 2008-09 |), AZAD |) JAMMU | J & KASI | HMIR | | | | | (Rupees | in Million |
| AGR 43 | | Establishment of Soil & Water Testing Laboratories in Districts Bhimber and Sudhnuti | 16-Jan-11 | | | | | | | 1.021 | 1.000 | 0.000 | 0.000 | 370 | |
| | 5 | | 17-Jan-08 | 26.126 | 0.000 | 0.000 | 0.000 | 1.500 | 1.521 | 1.521 | 4.000 | 0.000 | 0.000 | 6% | 21 |

SUB-SECTOR: Social Welfare & Women Dev. (Rupees in Million)

Pote of First Approved(Rev.)/Estimated Cost Financial Progress Allocation 2008-09 Progress in %age terms

| Unique Reference No. | Ser. No. | Name of the Project with Status & Location | Approval/ Completion as per last PC-1 | Total | FEC Own Res. | Foreign Aid (Credit) | Expenditure upto June, 2007 | | Revised Estimates, 2007-08 | Expected Expenditure upto June, 2008 | Total | FEC Own Res. | Foreign Aid (Credit) | upto June, 2008 | Expected upto June, 2009 |
|----------------------------|--------------|---|---------------------------------------|--------|--------------------|----------------------------|-----------------------------|-------|----------------------------------|---|-------|-----------------|-------------------------|--------------------|--------------------------|
| 0 | 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 13 | 14 | 15 |
| ONGOING | PROJE | CTS | | | | | | | | | | | | | |
| SWD 42 | 6 | Establishment of Kashana at M'abad. | 18-May-05 | 16.314 | 0.000 | 0.000 | 3.890 | 6.802 | 4.171 | 8.061 | 4.127 | 0.000 | 0.000 | 49% | 75% |
| | | Rawalakot, Sudhnoti, Mirpur & Bhimber | 18-May-07 | | | | | | | | | | | | |

16

0.000

Expenditure Beyond 2008-09

16

89.275

Expenditure Beyond 2008-09

16

Expenditure Beyond 2008-09 16 0.400

Expenditure Beyond 2008-09

Expenditure Beyond 2008-09 16 14.679 5.354

Expenditure
Beyond
2008-09

16

0.000

20.946

Expenditure
Beyond
2008-09

16
0.000

Expenditure Beyond 2008-09

Expenditure Beyond 2008-09

77.940

Expenditure Beyond 2008-09

> 16 82.813

> > 16.216

Expenditure Beyond 2008-09

16

12.307

Expenditure Beyond 2008-09

16

49.999

Expenditure Beyond 2008-09

16

24.999

Expenditure Beyond 2008-09

16

Expenditure Beyond 2008-09

16

18.253

Expenditure Beyond 2008-09

16

0.000

Expenditure Beyond 2008-09

16.970

Expenditure Beyond 2008-09

> 16 6.007

> > 8.782

Expenditure Beyond 2008-09

> 16 26.278

3.125

Expenditure Beyond 2008-09

16

13.116

Expenditure Beyond 2008-09

16

0.000

Expenditure Beyond 2008-09

16

0.000

Expenditure Beyond 2008-09

16

60.106

Expenditure Beyond 2008-09

16

12.557

97.182

Expenditure Beyond 2008-09

0.000

Expenditure Beyond 2008-09

> 16 97.656

Expenditure Beyond 2008-09

2.477

16

Expenditure Beyond 2008-09

16

0.000

Expenditure Beyond 2008-09

16

613.418

Expenditure Beyond 2008-09

16



32.536

Expenditure Beyond 2008-09

Expenditure Beyond 2008-09

16

15.205

Expenditure Beyond 2008-09

16

0.000

Expenditure Beyond 2008-09

16

16